*Marker*: 01-02

Names: Nancy Adeline HUTCHENS CR

## Planned Treatment:

epoxy three breaks, infill with mortar, and attach marble backer with mortar

Actual Treatment: 8/10/2022

epoxied three breaks, infilled with mortar, and attached marble backer with mortar









Marker: 01-19
Names: Belle WARNER
Planned Treatment:
epoxy two breaks

Actual Treatment: 8/10/2022

epoxied two breaks









*Marker*: 02-06

Names: William MOORE

## Planned Treatment:

epoxy two breaks, infill with mortar, and attach marble backer with mortar

Actual Treatment: 8/10/2022

epoxied two breaks, infilled with mortar, and attached marble backer with mortar









*Marker*: 05-03

Names: Mary Alice HILL

#### Planned Treatment:

epoxy two breaks and infill with lithomex

Actual Treatment: 8/10/2022

epoxied two breaks and infilled with lithomex









*Marker*: 19-15

Names: Sarah BROWN

Planned Treatment:

level on gravel, currently at 9 degrees

Actual Treatment: 8/10/2022

leveled on gravel









# Total Number of Stones Treated: 5

# **GLOSSARY**:

"Cleaning" refers to a light scrubbing with water and a tampico brush and an application of D/2.

<sup>&</sup>quot;Epoxy" refers to Akepox 2010.

<sup>&</sup>quot;Gravel" refers to 3/4"-minus crushed gravel.

<sup>&</sup>quot;Lithomex" refers to a natural hydraulic lime mortar patching compound.

<sup>&</sup>quot;Mortar" refers to natural hydraulic lime mortar (NHL 3.5).